

Bond Funding - August 2012

	<u>Budget</u>	<u>Bond Expenditures</u>	<u>FEMA Expenditures</u>	<u>Estimated Remaining Expenditures</u>	<i>Estimated Expenditures Under (Over) Budget</i>
TECHNOLOGY IMPROVEMENTS	\$500,000	\$500,652			(\$652)
PRIMARY CENTER STREET	901,502	665,391			\$236,111
PRIMARY CENTER					
Architect / Engineer		884,053	25,903		
Construction Manager		726,513	45,005		
Site Prep		44,424			
Excavating / Landscaping		534,746			
Construction Cost		9,911,651	278,078	29,142	
Permit / Insurance / Utilities		120,532			
Furniture / Equipment		242,593			
Technology		326,618			
Less FEMA Grant reimbursement			(348,986)		
	13,270,536	12,791,130	0	29,142	\$450,264
PERFORMING ARTS CENTER					
Architect / Engineer		317,954	183,067		
Construction Manager		278,472	250,972		
Site Prep		33,344			
Excavating / Landscaping		143,000			
Construction Cost		3,051,451	2,154,009	19,875	
Permit / Insurance / Utilities		20,798			
Furniture / Equipment		95,820		8,590	
Technology		10,168			
Less FEMA Grant reimbursement			(2,588,048)		
	4,741,858	3,951,007	0	28,465	\$762,386
ATHLETIC FIELDS					
Architect / Engineer		187,634			
Construction Manager		115,956			
Site Prep		24,230			
Construction Cost		2,339,441			
Permit / Utilities		35,120			
Equipment		27,735			
Storage Facility		10,409		46,633	
	2,755,392	2,740,525		46,633	(\$31,766)
JUNIOR HIGH RENOVATION					
Architect / Engineer		100,010			
Construction Manager		34,386			
Construction Cost		575,669			
Permit		3,970			
	730,712	714,035		0	\$16,677
OTHER					
Bond Issuance Expense		24,032			
Pre Bond Architect		26,583			
Pre Bond Construction Manager		10,398			
Interest		(100,735)			
Transfer funds to Bond & Interest		800,000			
		760,278			(760,278)
TOTALS	\$22,900,000	\$22,123,018	\$0	\$104,240	\$672,742